MICE Magnetic shielding meeting: 2013-04-23: 15:00 BST

Venue at RAL: CR05 R18 (phone conference details circulated)

Present: MC, PS, PH, IT, KL, JW, KM, HW, JT, MG, CP, LC, MZ, VB, JC

1. Actions

- CM: Report to KM typical power dissipation in Tracker Cryo Weiner PSU;
 Stands. Superceded (see notes below)
- **KL:** JW requires input as regards way forward on study of substation components; KL needs to talk with JW. Stands.

1a. Comments from OsC, RLSR, MPB reviews

KL.

- Recommendation and comments from RLSR and MPB were discussed. Two actions:
 - o All: Suggest possible reviewers for shielding review in Aug/Sep; and
 - o JT, HW: Organise meeting between S. Plate, J. Tarrant, A. Nichols et al at RAL.
- In discussion, MC points out need to investigate effect of cutting slots in the magnetic shielding plate on the floor of the MICE Hall (slope on south side);

2. Magnetic model of MICE Hall:

PS

- Issues last week were with problems with OPERA. Traced to a volume-meshing error that was not trapped by the error handling in the meshing part of the code. Presently seem to have solved the problem and solver is now running.
- Another model for Vector Fields has now been prepared and will be sent to VF later. Also need to look at the reduced model that VF had requested.
- Now beginning to address the Fry list; will look at items under north mezzanine.

3. Magnetic model of tracker cryostat

KM

- Moving onto shielding of turbo because shielding of Weiner PSU has been completed. Need to move the Weiner shielding to a mechanical engineer.
 - Action: KM: Send to JT to consider mechanical design of magnetic shielding for the Weiner PSU;
- Turbo-pump shielding: see slides ... points noted:
 - Need to compare shielding solution to cost of a larger pump remote from the cryostat;
 - Solution presented; need to move to mechanical engineering; then prototype and test;
 - Actions:
 - **KM**: Send to JT to consider mechanical design of magnetic shielding for the turbo pump;
 - KM,PS: Check direction of field at the position of turbo pump

4. Magnetic model of racks and R9

MG

• See slides. Points noted:

- Meshing will be reviewed to see whether a smaller mesh size is required to look at the electronics or to allow objects to be placed at difference locations in the field of the FC;
- Figure of merit is provided by OPERA to indicate whether the meshing is working appropriately;
- Comparison of measurements in R9 in air can now be compared to initial versions of the model;

5. Stray field measurements at Wang

PH

• No report this week.

6. Partial return yokes: magnetic analysis and design

HW

- Forces on booster plates:
 - Additional forces are small compared to forces in the absence of the booster plates;
- Field leaking from gap between the end of the yoke plates and the end plates:
 - Small leakage in localised area close to the shield. The region is close to the tracker cryostat and may need to be checked.

7. Progress on magnetic measurements and validation of model IT

 Hope to have some results with comparison with MG simulation in following week's meeting.

7.1 Progress on assessment of substation-components

IW

• Progress on this item awaits discussion noted action.

8. Schedule and plans, discussion

CMacW

- Milestones:
 - Modelling validation: Jun13;
 - o Review of mitigations plan: Aug/Sep13;
 - o Tracker shielding plan: Dec13; and
 - o Infrastructure and facilities shielding: Apr14.

8. DONM:

21May13; 15:00 BST

10. AoB

• None.

Summary of actions:

- KL: JW requires input as regards way forward on study of substation components;
- All: Suggest possible reviewers for shielding review in Aug/Sep; and
- JT, HW: Organise meeting between S. Plate, J. Tarrant, A. Nichols et al at RAL.
- KM: Send to JT to consider mechanical design of magnetic shielding for the Weiner PSU;
- KM: Send to JT to consider mechanical design of magnetic shielding for the turbo pump;
- KM,PS: Check direction of field at the position of turbo pump